

EXTRACCIONES POR OBRA DE TOMA DEL ACUEDUCTO INDEPENDENCIA

JUNIO				2017	* VOLUMEN
DÍA	VOLUMEN DIARIO (m ³)	GASTO MEDIO DIARIO (m ³ /s)	VOLUMEN ACUMULADO (hm ³)	VOLUMEN ACUMULADO ANUAL (hm ³)	ACUMULADO HISTÓRICO (hm ³)
1	52,320	0.606	0.052320	7.825206	111.525343
2	52,240	0.605	0.104560	7.877446	111.577583
3	52,258	0.605	0.156818	7.929704	111.629841
4	52,360	0.606	0.209178	7.982064	111.682201
5	52,248	0.605	0.261426	8.034312	111.734449
6	52,216	0.604	0.313642	8.086528	111.786665
7	52,232	0.605	0.365874	8.138760	111.838897
8	73,800	0.854	0.439674	8.212560	111.912697
9	103,552	1.199	0.543226	8.316112	112.016249
10	103,656	1.200	0.646882	8.419768	112.119905
11	104,424	1.209	0.751306	8.524192	112.224329
12	103,664	1.200	0.854970	8.627856	112.327993
13	103,352	1.196	0.958322	8.731208	112.431345
14	103,310	1.196	1.061632	8.834518	112.534655
15	103,162	1.194	1.164794	8.937680	112.637817
16	103,166	1.194	1.267960	9.040846	112.740983
17	103,026	1.192	1.370986	9.143872	112.844009
18	103,040	1.193	1.474026	9.246912	112.947049
19	102,984	1.192	1.577010	9.349896	113.050033
20	102,896	1.191	1.679906	9.452792	113.152929
21	102,976	1.192	1.782882	9.555768	113.255905
22	102,864	1.191	1.885746	9.658632	113.358769
23	102,800	1.190	1.988546	9.761432	113.461569
24	102,800	1.190	2.091346	9.864232	113.564369
25	102,752	1.189	2.194098	9.966984	113.667121
26	102,664	1.188	2.296762	10.069648	113.769785
27	102,654	1.188	2.399416	10.172302	113.872439
28	102,730	1.189	2.502146	10.275032	113.975169
29	102,672	1.188	2.604818	10.377704	114.077841
30	102,496	1.186	2.707314	10.480200	114.180337
31					
MEDIO/TOTAL	2,707,314	1.044			

*** INICIO DE OPERACIÓN DEL ACUEDUCTO INDEPENDENCIA EL DIA 29 DE MARZO DE 2013, SEGÚN EL FONDO DE OPERACIÓN DE OBRAS SONORA SI (FOOSI)
EL 24 DE ENERO DE 2014 LA CONAGUA, A TRAVÉS DEL ORGANISMO DE CUENCA NOROESTE INICIA LA OPERACIÓN DE LA OBRA DE TOMA VERTICAL DEL ACUEDUCTO INDEPENDENCIA**